



OGUNQUIT RIVER WATERSHED RESTORATION PROJECT - PHASE I #2014BB09

FINAL PROJECT REPORT

Grantee: Town of Ogunquit
Grantee Contact: Mark O'Brien
March 2014 - December 2016

Funding for this project, in part, was provided by the U.S. Environmental Protection Agency under Section 319 of the Clean Water Act. The funding is administered by the Maine Department of Environmental Protection in partnership with EPA. EPA does not endorse any commercial products or services mentioned

I. PROJECT SUMMARY

PROJECT PURPOSE

The purpose of the Ogunquit River Watershed Restoration Project (ORWRP) Phase I was to reduce bacteria levels in the Ogunquit River to abate the existing water quality impairment, help the River attain Class SB water quality standards, and reduce the number of beach closures near the outlet. Phase 1 was a very ambitious effort to address several key problems related to fecal indicator bacteria contamination:

- treat polluted stormwater runoff from residential, commercial, and town-owned properties
- investigate possible sewer line leaks and septic system malfunctions
- encourage community recognition of the effects of these pollutants and community engagement in the solutions

The ORWRP involved a wide range of partners, including the administrative staff of the Town of Ogunquit (former Town Manager Tom Fortier, interim Town Manager Mark O'Brien, former Maintenance Supervisor Cliff Marchant, and many others), the Ogunquit Conservation Commission (former chair Mike Horn and current chair Bill Baker, and many others), consultants FB Environmental Associates (FBE), Maine Department of Environmental Protection (Maine DEP), and local residents. Many of these partners served on the Ogunquit Watershed Steering Committee, which met five times throughout the course of the project to advance tasks.

HIGHLIGHTS AND CHALLENGES

The ORWRP found success with several of its intended objectives. Low-impact development (LID) projects were completed at a commercial property (Towne Lyne Motel) and on two town-owned properties (the Lower Parking Lot and the Dunaway Community Center). The rain garden installation at the Community Center is in a highly-visible area with an educational sign, which has drawn interest and comment from municipal staff and residents who visit the community center. The ORWRP was also successful in completing smoke tests of sewer lines and storm drain system near three bacteria “hotspots”. The smoke tests did not detect any major problems with the sewer or storm water lines in those areas. Additionally, a septic database was completed for all known parcels within the watershed. The database helped the Town identify private wastewater systems which were not in compliance with the Town’s pump-out ordinance, and follow-up letters were mailed to these residents.

Despite these successes, many of the tasks involving local outreach and participation from residents proved to be challenging. Ogunquit has fewer than 1,400 residents (US Census Bureau, 2016) with many seasonal or part-time residents; less than 25% of the housing units are occupied

(US Census Bureau, 2010). The strong seasonality of the community made communication difficult. Many emails and phone calls, even after significant follow-up, went unanswered. As a result, fewer stormwater socials, technical assistance reports, and residential stormwater practices were completed than the project originally intended. Fortunately, near the end of the project, the Ogunquit Residents' Alliance (ORA) formed as a way for the resident population to stay connected and informed about happenings in the town. Project leadership reached out to this group and was able to coordinate a well-attended social. Three technical assistance visits were completed for attendees. We hope to continue to work with this great resident group in future phases of the ORWRP.

Personnel turnover within the Ogunquit Conservation Commission, the Town of Ogunquit management and DPW staff also presented challenges to completing project tasks in an efficient and timely manner.

II. TASK SUMMARY

TASK 1: PROJECT MANAGEMENT

The Town of Ogunquit and MEDEP finalized the contract for this project in April 2014. The Town of Ogunquit subcontracted FBE in May 2014 to provide project management. FBE tracked project progress and local match, and completed five semi-annual progress reports. The Town of Ogunquit tracked town expenses related to the project. The final report and NPS Site Tracker were submitted by FBE in December 2016.

TASK 2: STEERING COMMITTEE

The Ogunquit Watershed Steering Committee was formed in 2013, and became the guiding body for this project. The steering committee met five times over the course of the project. Committee members included the Ogunquit Town Manager (Tom Fortier and later Mark O'Brien), the Ogunquit Conservation Commission (Mike Horn and later Bill Baker), Maine Healthy Beaches, Maine DEP, and representatives from FBE. Additional Town staff (sewer dept., DPW, the treasurer) and local stakeholders also occasionally attended committee meetings, and more than 10 stakeholders were actively involved with the committee over the course of the project. The Steering Committee assisted with public outreach activities, provided feedback on key project deliverables, and discussed progress and next steps for project tasks.

TASK 3: LID AND STORMWATER BEST MANAGEMENT PRACTICES INSTALLATION

In Phase I, a total of three nonpoint source pollution (NPS) sites in the Ogunquit River Watershed were addressed by implementation of Best Management Practices (BMPs). Sites were located on both commercial and town-owned property. Site selection was based on the 2003 and 2013

stormwater surveys and other recent evaluations of stormwater problem areas in the watershed (including water quality results). The work completed at each site is thoroughly documented in the NPS reports (submitted as deliverables to Maine DEP). A brief summary of the work completed in Task 3 includes the following:

- **LID Site 1 – Towne Lyne Motel:** Improvements to this site include the installation of buffer plantings along the river (perennials and small shrubs), replacement of three parking lot drainage pipes with three infiltration trenches, and erosion control mix to reduce and slow the flow of stormwater reaching the river. Pollutant reduction achieved: 0.05 tons/yr sediment, 1 lbs/yr nitrogen, 0 lbs/year phosphorus.
- **LID Site 2 – Dunaway Community Center:** Improvements to this site include the installation of a rain garden to infiltrate roof runoff. This is a highly-visible demonstration site, and an educational sign was installed to explain the project and rain garden function. The site experienced setbacks when heavy rainstorms caused flooding in the basement of the building. The issue has since been corrected and the rain garden is functioning properly. Pollutant reduction achieved: 0.01 tons/yr sediment, 0.2 lbs/yr nitrogen, 0.04 lbs/year phosphorus.
- **LID Site 3 – Lower Parking Lot:** The Lower Lot project began later than scheduled, in part due to the project needing to be completed during the tourist off-season as well as having the parking lot used as a staging area by Grondin Construction during Rte 1 road work, and then further delayed due to a change in Town management and DPW staff during this time. Improvements to this site include the installation of FocalPoint bioretention cells to treat stormwater runoff from approximately 2.9 acres of parking lot area and a Storm Basin to treat approximately 0.27 acres of parking lot. Pollutant reduction achieved: 1.5 tons/yr sediment, 32.6 lbs/yr nitrogen, 7.4 lbs/year phosphorus.

TASK 4: RESIDENTIAL BEST MANAGEMENT PRACTICES TECHNICAL ASSISTANCE AND IMPLEMENTATION

A total of eight Technical Assistance reports were generated for residences within the Ogunquit River Watershed (see Appendix A for example). From these reports, five BMPs were installed at two residences. While this is two fewer TA visits and five BMPs less than originally intended in the project workplan, challenges in finding participants were substantial given the seasonal population in Ogunquit. It should also be noted that one resident, Bob Winn, informed the project team that he had installed a rain garden at his new home within the watershed as a direct result of seeing the demonstration rain garden at the Community Center. Though this site did not receive technical assistance and is not included as cash match for the project, it is counted as successful outreach from the Town’s demonstration BMP site.

- **Residential Site 1 – 58 Grasshopper Lane:** Improvements to this site include an infiltration trench and buffer plantings at the end of the second driveway, and a drywell along the east side roof. These BMPs were installed to reduce and slow the flow of stormwater runoff from impervious surfaces at this residential property. Pollutant reduction achieved: 0.02 tons/yr sediment, 0.5 lbs/yr nitrogen, 0.1 lbs/year phosphorus.
- **Residential Site 2 – 8 Seagrass Lane:** Improvements to this site include gutters to direct roof runoff to two rain barrels to prevent overland flow of roof runoff to the Ogunquit River. Pollutant reduction achieved: 0 according to STEPL model. Note, the pollutant reductions achieved were estimated at zero due to the small size of the area treated and the nature of the model used. However, the BMP is expected to capture 888 cubic feet of runoff per year, which will reduce the overland flow at this property.

TASK 5: BACTERIA HOTSPOT INVESTIGATION, REMEDIATION, AND TECHNICAL ASSISTANCE

Three smoke tests of the stormwater and sewer lines were conducted to identify leaks or other problems with sewer pipes. Tests were completed in October 2014 for drainages associated with known bacteria hotspots in the watershed (OR-2, OR-19, and OG-pipe). The Town's septic and sewer database was updated based on town records and results from the smoke tests (July 26, 2015). A memo was generated detailing results of testing (deliverable submitted to Maine DEP November 14, 2014). The smoke tests did not indicate any cross-connections within the system, so septic/sewer technical assistance reports were not completed for any residents.

TASK 6: OUTREACH TEAM - TARGETED PUBLIC OUTREACH

The public outreach tasks focused on commercial business owners, municipal staff, and homeowners including the maintenance of septic systems, management of pet waste, and environmentally-friendly lawn care and landscaping, including the incorporation of vegetated buffers.

Intercept Survey: A pre-project intercept survey was completed in September 2014 with nearly 50 responses from local residents. A post-project intercept survey was to be done at the end of Phase I, but as Phase II overlapped with Phase I, it was determined that conducting a post-project survey at the end of Phase II would provide more valuable data. To replace the task of a post-project intercept survey, a pet waste flyer was designed by Meagan Sims of Maine Healthy Beaches and Bill Baker of the Ogunquit Conservation Commission and distributed in July 2016 to replace the task and deliverable for the post-project intercept survey.

Public Presentations: Three public presentations, a garden tour, and two NPS workshops were completed during the course of the project. On March 14, 2015, the Ogunquit Conservation Commission hosted an NPS workshop on proper organic lawn care without the use of synthetic products. This was developed following approval of a town ordinance in November 2014 that

prohibits the use of pesticides on all public and private land in the Town. There were over 50 people in attendance, and Laura Diemer from FBE gave a 15-minute public presentation on current efforts through the grant. Second and third public presentations were given by Ogunquit Conservation Commission volunteers at a booth during the Patriots Day Weekend celebration in Ogunquit from April 18-19, 2015 and again in April 2016 (see Appendix B). A combined garden tour and second NPS workshop took place on June 7, 2016 that included the Community Center rain garden and the Towne Lyne Motel BMPs implemented in 2015.

Outreach Materials: A flyer was developed for the Patriots Day Weekend event in 2015 as a general solicitation for residents to participate in BMP implementation on their property. Content for “Protect the Ogunquit River” website was made available on the Town’s website on August 10, 2015. A press release was distributed in May-June 2016 to local newspapers to advertise the garden tour and NPS workshop to take place on June 7, 2016. An educational sign was designed and installed for the rain garden at the Community Center in June 2016. A short project summary and watershed map were provided by FBE and distributed by the Ogunquit Residents Alliance to solicit participation in a public presentation on August 10, 2016 (see Residential Socials, below). Other concerted efforts to solicit interest and participation by watershed residents included numerous emails, phone calls, and in-person conversations with residents. Additionally, the Patriots Day flyer was posted at Town Hall to solicit interest in TA visits in October 2015 and a letter was sent to residents in the Leavitt Stream (hotspot) neighborhood in May 2016.

Residential Socials: A residential social was held on September 17, 2016 for 10 residents in the River Road/Hoyts Lane neighborhood (immediately adjacent to the western shore of the Ogunquit River estuary). Lauren Bizzari from FBE presented information on the Ogunquit River Watershed Restoration Project, how stormwater and nonpoint source pollutants impact our waterbodies, and what residents can do to be more "watershed-friendly". A handout (see attached) was given to each attendee. Additionally, three attendees requested and received technical assistance visits from FBE staff in the week following the social. A follow-up “thank you” email was sent to attendees and included a link to the project website.

Efforts to engage watershed residents to host additional socials proved challenging, despite numerous emails, letters and calls soliciting interest and participation in the project. As a result of these challenges, alternate tasks were suggested by the Steering Committee and were substituted to take the place of two residential socials (See change of work request response dated August 8, 2016). Namely, a public presentation on August 10, 2016 reviewed Phase I was included in the kick-off meeting of Phase II to count toward one social. The Powerpoint presentation given during the public meeting was then posted to the Ogunquit Conservation Commission blog and shared on the Ogunquit Police Department Facebook page (liked by many town residents) to take the place of one residential social. Without any other residents willing to host, the fourth and final social did not take place despite the ongoing efforts listed above to engage watershed residents in this task.

TASK 7: TARGETED WATER QUALITY MONITORING

A US Environmental Protection Agency-approved Quality Assurance Project Plan (QAPP) was developed and on August 1, 2014. The Town of Ogunquit provided funding for annual water quality monitoring projects (cash match for this grant). Monitoring built upon past water quality monitoring funded by the Town of Ogunquit and Maine Healthy Beaches. Sites were sampled for *Enterococci* bacteria under different weather and flow conditions and were identified by the project Steering Committee at the beginning of each project year. Two water quality reports were completed following completion of monitoring (November 15, 2014 and December 18, 2015). Results from these reports helped guide preparations for targeted outreach tasks in Phase II.

TASK 8: POLLUTANT REDUCTION ESTIMATES

Pollution reduction estimates were calculated for all sites where applicable. The EPA Region 5 Model was used to estimate load reduction for BMPs installed in 2014 and 2015; the STEPL model was used to estimate load reductions in 2016. It is estimated that a total of 1.58 tons/year of Sediment, 34.3 pounds/year of Total Nitrogen, and 7.54 pounds/year of Total Phosphorus were reduced through the implementation of BMPs. Pollutant reductions were reported in Pollutants Controlled Reports (PCRs) for the Maine DEP (deliverable).

III. DELIVERABLES SUMMARY

Deliverable #1

- Contract between the Town of Ogunquit and Maine DEP was signed in April 2014.
- Sub-agreement between the Town of Ogunquit and FBE was signed in May 2014.
- Semi-annual progress reports were submitted five times throughout the project (November 2014, May 2015, November 2015, April 2016, November 2016).
- The Final Project Report and NPS Site Tracker were submitted in December 2016.

Deliverable #2

- NPS Site Reports were submitted for each of the three commercial/municipal BMP installations (submitted to Maine DEP October 28, 2015; August 16, 2016; December 22, 2016).
- NPS Site Reports were submitted for each of the two residential NPS sites (submitted to Maine DEP October 21, 2016 and December 29, 2016).

Deliverable #3

- Memo of smoke test results completed November 13, 2014.
- Septic database update and accompanying memo completed July 26, 2015.
- Technical Assistance reports for septic/sewer problem sites – removed from Deliverable list as none were found.

Deliverable #4

- Pre-project survey completed September 2014 (submitted September 30, 2015) Post-project survey delayed until end of Phase II, replaced by pet waste brochure for the Town of Ogunquit (submitted July 21, 2016).
- One press release (distributed May 23, 2016), three public presentations (Patriots Day April 2015, 2016; presentation of Phase I activities at lawn care workshop March 14, 2015), two NPS workshops (lawn care workshop March 14, 2015; residential conservation practices presentation and handouts at garden tour on June 7, 2016), one garden tour of BMP/LID installations (June 7, 2016), one outreach flyer (submitted April 10, 2015). All materials submitted to Maine DEP.
- Protect the Ogunquit River website materials developed and went live August 10, 2015 (link submitted September 18, 2015).
- Summary of one residential social and materials submitted to Maine DEP (September 29, 2016); replacement tasks for two residential socials included a public presentation on Phase I at Phase II kickoff meeting (August 10, 2016) and posting of the project information to the Ogunquit Conservation Commission blog and the Protect the Ogunquit River web page (town website).

Deliverable #5

- QAPP approved August 1, 2014. Water quality reports for 2014 (November 15, 2014) and 2015 (December 18, 2015) were completed and submitted to Maine DEP.

Deliverable #6

- Pollutants Controlled Reports were submitted in 2015 and 2016. No BMPs were completed in 2014.

IV. PROJECT OUTCOMES

A. MAJOR OUTCOMES OF THE PROJECT

There were several major outcomes from the Ogunquit River Watershed Restoration Project – Phase I:

- A total of five NPS pollution sites were treated with 12 best management practices. These BMPs reduced pollution loads by a total of 1.58 tons/year of Sediment, 34.3 pounds/year of Total Nitrogen, and 7.54 pounds/year of Total Phosphorus. These BMPs also targeted infiltration or stormwater reservation practices, reducing overland flow of stormwater and the bacteria that it carries to waterbodies.
- Two water quality reports were produced in 2014 and 2015.
- The creation of a septic and sewer database allowed the Code Enforcement Office to identify homeowners who were not compliant with the Town’s new septic pump out ordinance. Letters were sent to the homeowners to urge their compliance.
- Seven public events (four total presentations, two NPS workshops (plus one garden tour) one residential social) were held, and provided important opportunities to interact with residents and visitors in Ogunquit. Additionally, the Ogunquit Police Department Facebook page shared a link to the Ogunquit Conservation Commission website and specifically mentioned the Ogunquit River Restoration Project; this post had received 63 likes as of December 2016.

B. ENVIRONMENTAL RESULTS OF THE PROJECT

One major environmental result of this project was the reduction of stormwater flow (and thus bacteria loading) at OG-pipe to Riverside Beach, a popular beach for families in Ogunquit. This stormwater originates from catch basins in the parking lot adjacent to Riverside Beach, which includes a bathroom/outdoor shower facility. Following the results of the 2014 water quality report and the smoke tests in October 2014, it was determined that bathing water from the nearby shower facility was contributing water with high bacteria concentrations to the river and beach area during dry weather. As a result, the Town of Ogunquit disconnected the showers from this outfall pipe at the start of the 2015 beach season and re-connected the wash water to the town sewer system. This greatly reduced the stormwater flow from the pipe in the 2015 and 2016 monitoring seasons, and it now only flows during large wet weather events (generally >1”). High bacteria counts are still detected in the stormwater from this pipe during wet weather events. However, Phase II will address this issue by working with engineers to choose BMPs that will effectively treat this stormwater.

As of November 2016, water quality in the Ogunquit River estuary is still considered impaired based on Maine DEP’s Draft 2014 Integrated Water Quality Monitoring and Assessment Report and 2016 water quality results. Phase II of this project will continue on-the-ground work to address the bacteria sources.

C. LESSONS LEARNED

One important lesson learned from this project was about the challenges working with a highly seasonal/part-time population. It proved difficult to find willing **and** available residents throughout the year. Many of the people contacted were interested in helping protect water quality, but were limited in their availability or ability to participate. However, the newly-formed Ogunquit Residents Alliance should help ameliorate this problem in the future. This group was formed independently of this project as a way for Ogunquit residents to stay informed about activities in their community. In Phase II, the project team will reach out to this group frequently to help disseminate information and solicit participation in outreach activities.

V. SUMMARY OF TOTAL EXPENDITURES

	<u>Federal NPS Grant</u>	<u>Non-Federal Match</u>	<u>Total</u>
Funds Originally Allocated	\$92,050	\$72,730	\$164,780
Funds Expensed	\$92,050	\$149,263	\$241,313
Funds Remaining	\$0	(\$76,533)	\$0

VI. NON-FEDERAL MATCH DOCUMENTATION / CERTIFICATION

GRANTEE INFORMATION:

Grantee Name: Town of Ogunquit
Address: PO Box 875
Ogunquit, ME 03907-0875
Telephone: 207-646-5139
Contact Person: John Quartararo, Treasurer


PROJECT INFORMATION:

Project #: 2014BB09
Project Title: Ogunquit River Watershed Restoration Project, Phase I

Match Amount Planned Under the Grant Agreement: \$72,730.00
Match Amount Claimed: \$149,263.25

CERTIFICATION STATEMENT:

I certify that the non-federal match summarized in the attached information was expended in the course of completing work described in the Grant Agreement for the Project referenced above. Supplemental match documentation is available for review in Grantee files.


Signature of Grantee – Authorized Official _____ Date December 30, 2016

REFERENCES

United States Census Bureau / American FactFinder. “DP05: ACS DEMOGRAPHIC AND HOUSING ESTIMATES” 2011-2015 American Community Survey 5-Year Estimates. U.S. Census Bureau’s American Community Survey Office, 2011. Web. 14 December 2016 <<http://factfinder2.census.gov>>.

United States Census Bureau / American FactFinder. “DP-1: Profile of General Population and Housing Characteristics: 2010 Demographic Profile Data.” 2010 Census. U.S. Census Bureau, 2010. Web. 1 January 2013 <<http://factfinder2.census.gov>>.

APPENDIX A. Example Technical Assistance Report

Ogunquit River Restoration Project

TECHNICAL ASSISTANCE SITE DESIGN REPORT

Prepared for:

Pam and Bill Sawyer

58 Grasshopper Lane, Ogunquit, ME 03907



August 2014 - Updated October 2015



Prepared by:

Laura Diemer, FB Environmental Associates

Krystal Costa, FB Environmental Associates

APPENDIX B. Examples of Outreach Materials and Presentations



Conservation Commission Volunteers hosting a booth at Patriots Day 2015



Educational sign for the rain garden at the Dunaway Community Center

HOW IS THE PROBLEM BEING ADDRESSED?

- Town of Ogunquit, Conservation Commission awarded 319 grants from the MEDEP
 - Phase I: 2014 to present
- Phase I activities:
 - 1 Demonstration stormwater treatment solution on a commercial property: Towne Lyne Motel (Fall 2015)



Example slide from public presentation of Phase I activities

Deliverable #4, #2014BB09 Ogunquit River Watershed Restoration Project – Phase I

OGUNQUIT RIVER WATERSHED RESTORATION PROJECT

STORMWATER SOCIAL

September 17, 2016

THE OGUNQUIT RIVER ESTUARY IS...

- impaired due to elevated fecal indicator bacteria
- listed as a Nonpoint Source (NPS) Priority Coastal Watershed for the state of Maine

WHAT IS...

Nonpoint source (NPS) pollution: pollution which originates from many diffuse sources, is caused when rainfall or snowmelt moves over and through the ground, picking up natural and human-made pollutants (fertilizers, pesticides, oil and grease, sediment, pet wastes, faulty sewer and septic systems) and deposits it into waterbodies.

Watershed: the area that drains to a common waterway. Everyone lives in a watershed!



Whenever pollutants in a watershed—and it can be miles away—can affect the lake, stream, or river.

Watershed—the area that drains into a lake, stream, or river via streams or ditches, directly over the ground surface or through the ground.

WHAT CAN I DO TO HELP IMPROVE AND PROTECT WATER QUALITY?

- Always pick up and properly dispose of pet waste
- Reduce impervious surfaces (pavement) on your property
- Direct stormwater to vegetated buffers or other conservation practices

- Maintain or install vegetation along the shoreline to create a buffer
- More information for homeowners is available at the Cumberland County Soil and Water Conservation District website: <http://cumberlandswcd.org> (click on Documents > Factsheets>Conservation Practices)

Funding for this project, in part, was provided by the U.S. Environmental Protection Agency under Section 319 of the Clean Water Act. The funding is administered by the Maine Department of Environmental Protection in partnership with EPA. EPA does not endorse any commercial products or services mentioned.

Handout for stormwater social

APPENDIX C. Match Tracking Documentation

Date	Source	Title	Activity or Item	Task	Hours	Rate/Hour	Total
5/31/2014	FBE	Project Staff	Project Management	1	4.75	\$10	\$48
5/31/2014	FBE	Project Staff	Project Management	1	0.5	\$10	\$5
5/31/2014	FBE	Project Staff	Project Management	1	10	\$10	\$100
5/31/2014	FBE	Project Staff	Project Management	1	0.5	\$10	\$5
5/31/2014	FBE	Project Staff	Steering Committee	2	1	\$10	\$10
5/31/2014	FBE	Project Staff	LID	3	10	\$10	\$100
6/30/2014	FBE	Project Staff	Project Management	1	5	\$10	\$50
6/30/2014	FBE	Project Staff	Project Management	1	2	\$10	\$20
6/30/2014	FBE	Project Staff	Project Management	1	0.25	\$10	\$3
6/30/2014	FBE	Project Staff	Project Management	1	0.25	\$10	\$3
6/30/2014	FBE	Project Staff	Steering Committee	2	1	\$10	\$10
6/30/2014	FBE	Project Staff	Steering Committee	2	1	\$10	\$10
6/30/2014	FBE	Project Staff	LID	3	15	\$10	\$150
6/30/2014	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
6/30/2014	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
6/30/2014	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
7/1/2014	Mike Horn	Conservation Commission	WQ Monitoring	7			\$5,452
7/2/2014	Mike Horn	Conservation Commission / Steering Member	Steering Committee	2	3.5	\$20	\$70
7/2/2014	Doug Mayer	Conservation Commission / Steering Member	Steering Committee	2	2.5	\$20	\$50
7/2/2014	John Quartararo	Town of Ogunquit Treasurer	Steering Committee	2	0.5	\$50	\$25
7/2/2014	Chris St. Pierre	Ogunquit Sewer Department / Steering Member	Steering Committee	2	2.5	\$25	\$63
7/17/2014	Mike Horn	Conservation Commission / Steering Member	Outreach	6	1	\$20	\$20
7/17/2014	Glenn Deletetsky	Conservation Commission	Outreach	6	1	\$20	\$20
7/17/2014	Doug Mayer	Conservation Commission / Steering Member	Outreach	6	1	\$20	\$20
7/17/2014	Bill Baker	Conservation Commission	Outreach	6	1	\$20	\$20

Date	Source	Title	Activity or Item	Task	Hours	Rate/Hour	Total
7/17/2014	Mary Ross	Resident	Outreach	6	1	\$20	\$20
7/21/2014	Steve Duffy	Owner of Towne Lyne	LID	3	1	\$20	\$20
7/21/2014	Ginny Duffy	Owner of Towne Lyne	LID	3	1	\$20	\$20
7/31/2014	FBE	Project Staff	Project Management	1	14	\$10	\$140
7/31/2014	FBE	Project Staff	Steering Committee	2	15	\$10	\$150
7/31/2014	FBE	Project Staff	LID	3	14	\$10	\$140
7/31/2014	FBE	Project Staff	Residential BMPs	4	2	\$10	\$20
7/31/2014	FBE	Project Staff	IDDE	5	0.25	\$10	\$3
7/31/2014	FBE	Project Staff	Outreach	6	11	\$10	\$110
7/31/2014	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
7/31/2014	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
7/31/2014	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
8/13/2014	Chris St. Pierre	Ogunquit Sewer Department / Steering Member	IDDE	3	1	\$25	\$25
8/13/2014	Phil Pickering	Ogunquit Sewer Department	IDDE	3	1	\$43	\$43
8/15/2014	Glenn Deletetsky	Conservation Commission; Landowner	Residential BMPs	4	4	\$20	\$80
8/15/2014	Pam Sawyer	Landowner	Residential BMPs	4	0.5	\$20	\$10
8/15/2014	Bill Sawyer	Landowner	Residential BMPs	4	0.5	\$20	\$10
8/15/2014	Christopher Kittle	Landowner	Residential BMPs	4	0.5	\$20	\$10
8/15/2014	Cliff Marchant	Ogunquit DPW	Water quality monitoring	7	1	\$47	\$47
8/15/2014	Doug Mayer	Conservation Commission / Steering Member	Water quality monitoring	7	2	\$20	\$40
8/29/2014	Cliff Marchant	Ogunquit DPW	Public BMPs	3	1	\$47	\$47
8/28/2014	FBE	Project Staff	Project Management	1	18.25	\$10	\$183
8/28/2014	FBE	Project Staff	LID	3	22.5	\$10	\$225
8/28/2014	FBE	Project Staff	Residential BMPs	4	17.25	\$10	\$173
8/28/2014	FBE	Project Staff	IDDE	5	6.5	\$10	\$65
8/28/2014	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
8/28/2014	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
8/28/2014	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
9/30/2014	Mike Horn	Conservation Commission; Steering Member	Outreach (intercept surveys)	6	11	\$20	\$220

Date	Source	Title	Activity or Item	Task	Hours	Rate/Hour	Total
9/30/2014	Bill Baker	Conservation Commission	Outreach (intercept surveys)	6	5.5	\$20	\$110
9/30/2014	Doug Mayer	Conservation Commission	Steering Committee Meeting	2	1.5	\$20	\$30
9/30/2014	Chris St. Pierre	Ogunquit Sewer Department	Steering Committee Meeting	2	1.5	\$25	\$38
9/30/2014	John Quartararo	Town of Ogunquit Treasurer	Steering Committee Meeting	2	0.25	\$50	\$13
9/30/2014	Tom Fortier	Ogunquit Town Manager	Steering Committee Meeting	2	0.75	\$85	\$64
9/30/2014	Cliff Marchant	Ogunquit DPW	Steering Committee Meeting	2	0.5	\$47	\$24
9/30/2014	FBE	Project Staff	Steering Committee	2	24	\$10	\$240
9/30/2014	FBE	Project Staff	LID	3	16	\$10	\$160
9/30/2014	FBE	Project Staff	Residential BMPs	4	14	\$10	\$140
9/30/2014	FBE	Project Staff	IDDE	5	26	\$10	\$260
9/30/2014	FBE	Project Staff	Outreach	6	14	\$10	\$140
9/30/2014	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
9/30/2014	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
9/30/2014	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
10/3/2014	Chris St. Pierre	Ogunquit Sewer Department	Smoke test	5	2	\$25	\$50
10/3/2014	Phil Pickering	Ogunquit Sewer Department	Smoke test	5	2	\$43	\$86
10/3/2014	Matt Chadbourne	Ogunquit Sewer Department	Smoke test	5	2	\$25	\$50
10/15/2014	Phil Pickering	Ogunquit Sewer Department	Smoke test	5	1.5	\$43	\$65
10/15/2014	Matt Chadbourne	Ogunquit Sewer Department	Smoke test	5	1.5	\$25	\$38
10/20/2014	Phil Pickering	Ogunquit Sewer Department	Smoke test	5	2.5	\$43	\$108
10/20/2014	Pete	Ogunquit Sewer Department	Smoke test	5	0.5	\$25	\$13
10/24/2014	Chris St. Pierre	Ogunquit Sewer Department	Dye Test	5	0.5	\$25	\$13
10/24/2014	Phil Pickering	Ogunquit Sewer Department	Dye Test	5	0.5	\$43	\$22
10/31/2014	Chris St. Pierre	Ogunquit Sewer Department	Dye Test	5	1	\$25	\$25
10/31/2014	Phil Pickering	Ogunquit Sewer Department	Dye Test	5	1	\$43	\$43
10/31/2014	FBE	Project Staff	Project Management	1	10.75	\$10	\$108
10/31/2014	FBE	Project Staff	Steering Committee	2	1.25	\$10	\$13
10/31/2014	FBE	Project Staff	LID	3	23.25	\$10	\$233
10/31/2014	FBE	Project Staff	Residential BMPs	4	9	\$10	\$90
10/31/2014	FBE	Project Staff	IDDE	5	51.5	\$10	\$515
10/31/2014	FBE	Project Staff	Outreach	6	2	\$10	\$20
10/31/2014	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170

Date	Source	Title	Activity or Item	Task	Hours	Rate/Hour	Total
10/31/2014	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
10/31/2014	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
11/30/2014	FBE	Project Staff	Project Management	1	2	\$10	\$20
11/30/2014	FBE	Project Staff	Residential BMPs	4	7	\$10	\$70
11/30/2014	FBE	Project Staff	IDDE	5	22	\$10	\$220
11/30/2014	FBE	Project Staff	Outreach	6	13	\$10	\$130
11/30/2014	FBE	Project Staff	PCR	8	3	\$10	\$30
11/30/2014	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
11/30/2014	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
11/30/2014	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
12/31/2014	FBE	Project Staff	Steering Committee	2	2.5	\$10	\$25
12/31/2014	FBE	Project Staff	Outreach	6	12	\$10	\$120
12/31/2014	FBE	Project Staff	PCR	8	10	\$10	\$100
12/31/2014	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
12/31/2014	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
12/31/2014	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
1/31/2015	FBE	Project Staff	Project Management	1	2.5	\$10	\$25
1/31/2015	FBE	Project Staff	LID	3	3.75	\$10	\$38
1/31/2015	FBE	Project Staff	IDDE	5	2.5	\$10	\$25
1/31/2015	FBE	Project Staff	Outreach	6	2.5	\$10	\$25
1/31/2015	FBE	Project Staff	PCR	8	1.5	\$10	\$15
1/31/2015	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
1/31/2015	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
1/31/2015	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
2/27/2015	FBE	Project Staff	Project Management	1	6.5	\$10	\$65
2/27/2015	FBE	Project Staff	Steering Committee	2	10	\$10	\$100
2/27/2015	FBE	Project Staff	Residential BMP	4	6	\$10	\$60
2/27/2015	FBE	Project Staff	IDDE	5	2.5	\$10	\$25
2/27/2015	FBE	Project Staff	Outreach	6	10	\$10	\$100
2/27/2015	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
2/27/2015	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
2/27/2015	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94

Date	Source	Title	Activity or Item	Task	Hours	Rate/Hour	Total
3/6/2015	Chris St. Pierre	Ogunquit Sewer Department	Steering Committee Meeting	2	1.5	\$25	\$38
3/6/2015	Cliff Marchant	Ogunquit DPW	Steering Committee Meeting	2	1.5	\$47	\$71
3/6/2015	Doug Mayer	Conservation Commission	Steering Committee Meeting	2	1.5	\$20	\$30
3/6/2015	Mike Horn	Conservation Commission; Steering Member	Steering Committee Meeting	2	1.5	\$20	\$30
3/6/2015	Glenn Deletetsky	Conservation Commission; Landowner	Steering Committee Meeting	2	1.5	\$20	\$30
3/6/2015	Pam Sawyer	Conservation Commission; Landowner	Steering Committee Meeting	2	1.5	\$20	\$30
3/6/2015	Mark O'Brien	Acting Town Manager; Fire Chief	Steering Committee Meeting	2	1.5	\$85	\$128
3/14/2015	Conservation Commission	Conservation Commission	Outreach - Pesticide Workshop	6	28	\$20	\$560
3/19/2015	Conservation Commission	Conservation Commission	LID - Lower Lot discussion	3	12	\$20	\$240
3/26/2015	Mike Horn	Conservation Commission	LID - Lower Lot discussion	3	2	\$20	\$40
3/26/2015	Pam Sawyer	Conservation Commission	LID - Lower Lot discussion	3	2	\$20	\$40
3/26/2015	William Lee	Conservation Commission	LID - Lower Lot discussion	3	2	\$20	\$40
3/26/2015	Tom Fortier	Town of Ogunquit	LID - Lower Lot discussion	3	2	\$85	\$170
3/26/2015	Cliff Marchant	Ogunquit DPW	LID - Lower Lot discussion	3	2	\$47	\$94
3/26/2015	Steve Shepard	Ogunquit DPW	LID - Lower Lot discussion	3	2	\$47	\$94
3/31/2015	FBE	Project Staff	Project Management	1	1.5	\$10	\$15
3/31/2015	FBE	Project Staff	Steering Committee	2	20	\$10	\$200
3/31/2015	FBE	Project Staff	LID	3	14	\$10	\$140
3/31/2015	FBE	Project Staff	IDDE	5	2	\$10	\$20
3/31/2015	FBE	Project Staff	Outreach	6	8	\$10	\$80
3/31/2015	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
3/31/2015	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
3/31/2015	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
4/7/2015	Mike Horn	Conservation Commission	LID - Lower Lot discussion	3	1	\$20	\$20
4/7/2015	Doug Mayer	Conservation Commission	LID - Lower Lot discussion	3	1	\$20	\$20
4/7/2015	Peter Newkirk	Maine DOT	LID - Lower Lot discussion	3	1	\$40	\$40
4/18/2015	Mike Horn	Conservation Commission	Outreach - Patriots Day booth	6	7	\$20	\$140
4/18/2015	Doug Mayer	Conservation Commission	Outreach - Patriots Day booth	6	5	\$20	\$100

Date	Source	Title	Activity or Item	Task	Hours	Rate/Hour	Total
4/18/2015	Bill Baker	Conservation Commission	Outreach - Patriots Day booth	6	3	\$20	\$60
4/18/2015	Bill Lee	Conservation Commission	Outreach - Patriots Day booth	6	4	\$20	\$80
4/18/2015	Judy Baker	Conservation Commission	Outreach - Patriots Day booth	6	3	\$20	\$60
4/18/2015	Glenn Deletetsky	Conservation Commission	Outreach - Patriots Day booth	6	4	\$20	\$80
4/30/2015	FBE	Project Staff	Project Management	1	4	\$10	\$40
4/30/2015	FBE	Project Staff	LID	3	25	\$10	\$250
4/30/2015	FBE	Project Staff	Outreach	6	19	\$10	\$190
4/30/2015	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
4/30/2015	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
4/30/2015	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
5/31/2015	FBE	Project Staff	Project Management	1	7	\$10	\$70
5/31/2015	FBE	Project Staff	LID	3	6	\$10	\$60
5/31/2015	FBE	Project Staff	IDDE	5	8	\$10	\$80
5/31/2015	FBE	Project Staff	Outreach	6	5	\$10	\$50
5/31/2015	FBE	Project Staff	PCR	8	3	\$10	\$30
5/31/2015	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
5/31/2015	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
5/31/2015	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
6/30/2015	FBE	Project Staff	Project Management	1	0.5	\$10	\$5
6/30/2015	FBE	Project Staff	LID	3	8	\$10	\$80
6/30/2015	FBE	Project Staff	IDDE	5	41	\$10	\$410
6/30/2015	FBE	Project Staff	Outreach	6	0.5	\$10	\$5
6/30/2015	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
6/30/2015	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
6/30/2015	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
7/16/2015	Bill Baker	Conservation Commission	Outreach	6	0.75	\$20	\$15
7/16/2015	Mike Horn	Conservation Commission	Outreach	6	0.75	\$20	\$15
7/16/2015	Doug Mayer	Conservation Commission	Outreach	6	0.75	\$20	\$15
7/16/2015	Kristin Rinaldi	Conservation Commission	Outreach	6	0.75	\$20	\$15
7/31/2015	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
7/31/2015	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
7/31/2015	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94

Date	Source	Title	Activity or Item	Task	Hours	Rate/Hour	Total
7/31/2015	FBE	Project Staff	Project Management	1	5.75	\$10	\$58
7/31/2015	FBE	Project Staff	LID	3	15.75	\$10	\$158
7/31/2015	FBE	Project Staff	Outreach	6	16.5	\$10	\$165
7/31/2015	FBE	Project Staff	Residential BMP	4	2.25	\$10	\$22.50
7/31/2015	FBE	Project Staff	Cons Comm mtg	2	6.75	\$10	\$68
8/19/2015	Bill Baker	Conservation Commission	Outreach	6	1	\$20	\$20
8/19/2015	Mike Horn	Conservation Commission	Outreach	6	1	\$20	\$20
8/31/2015	Tom Fortier	Town of Ogunquit	LID	3	2	\$85	\$170
8/31/2015	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
8/31/2015	Cliff Marchant	Ogunquit DPW	LID	3	2	\$47	\$94
8/31/2015	FBE	Project Staff	Project Management	1	4	\$10	\$40
8/31/2015	FBE	Project Staff	LID	3	28	\$10	\$280
8/31/2015	FBE	Project Staff	Outreach	6	16.25	\$10	\$163
8/31/2015	FBE	Project Staff	Residential BMP	4	9.5	\$10	\$95
8/31/2015	Steve Duffy	Owner of Towne Lyne	LID	3	2	\$20	\$40
8/31/2015	Ginny Duffy	Owner of Towne Lyne	LID	3	2	\$20	\$40
9/30/2015	Bill Baker	Conservation Commission	Res BMP	6	2	\$20	\$40
9/30/2015	Doug Mayer	Conservation Commission	Res BMP	6	1	\$20	\$20
9/30/2015	William Lee	Conservation Commission	Res BMP	6	1	\$20	\$20
9/30/2015	Tom Fortier	Town of Ogunquit	Project Management	3	2	\$85	\$170
9/30/2015	Jordan Freedman	Website Coordinator - Town of Ogunquit	Outreach	6	10.5	\$25	\$263
9/30/2015	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
9/30/2015	Cliff Marchant	Town of Ogunquit DPW	LID	3	2	\$47	\$94
9/30/2015	FBE	Project Staff	Project Management	1	5	\$10	\$50
9/28/2015	FBE	Project Staff	Steering Committee	2	0.75	\$10	\$8
9/30/2015	FBE	Project Staff	LID	3	46.25	\$10	\$463
9/30/2015	FBE	Project Staff	Res BMP	4	9.75	\$10	\$98
9/30/2015	FBE	Project Staff	Outreach	6	31.25	\$10	\$313
9/14/2015	Steve Duffy	Owner of Towne Lyne	LID	3	3	\$20	\$60
9/14/2015	Ginny Duffy	Owner of Towne Lyne	LID	3	2	\$20	\$40
9/14/2015	Steve & Ginny Duffy	Owners of Towne Lyne Motel	LID - Cash Match	3			\$1,094

Date	Source	Title	Activity or Item	Task	Hours	Rate/Hour	Total
10/1/2015	Bill Baker	Conservation Commission	Steering Comm	2	1	\$20	\$20
10/1/2015	Mike Horn	Conservation Commission	Steering Comm	2	1	\$20	\$20
10/1/2015	Tom Fortier	Town of Ogunquit	Steering Comm	2	1	\$85	\$85
10/1/2015	Steve Shepard	Town of Ogunquit	Steering Comm	2	1	\$47	\$47
10/1/2015	John Quartararo	Town of Ogunquit	Steering Comm	2	1	\$50	\$50
10/31/2015	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
10/31/2015	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
10/31/2015	Cliff Marchant	Town of Ogunquit	LID	2	1	\$47	\$47
10/31/2015	FBE	Project Staff	Project Management	1	10.75	\$10	\$108
10/31/2015	FBE	Project Staff	Steering Comm	2	7.5	\$10	\$75
10/31/2015	FBE	Project Staff	LID	3	7.75	\$10	\$78
10/31/2015	FBE	Project Staff	Residential BMPs	4	27	\$10	\$270
10/31/2015	FBE	Project Staff	Outreach	6	8.75	\$10	\$88
10/31/2015	Town of Ogunquit	Water Quality Monitoring	WQ Monitoring	7			\$8,429
11/30/2015	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
11/30/2015	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
11/30/2015	Cliff Marchant	Town of Ogunquit	LID	1	1	\$47	\$47
11/30/2015	FBE	Project Staff	Project Management	1	7.5	\$10	\$75
11/30/2015	FBE	Project Staff	LID	3	5	\$10	\$50
11/30/2015	FBE	Project Staff	Residential BMPs	4	3	\$10	\$30
12/31/2015	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
12/31/2015	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
12/31/2015	Cliff Marchant	Town of Ogunquit	LID	1	1	\$47	\$47
12/31/2015	FBE	Project Staff	Project Management	1	4	\$10	\$40
12/31/2015	FBE	Project Staff	LID	3	2.5	\$10	\$25
12/31/2015	FBE	Project Staff	Residential BMPs	4	0.25	\$10	\$3
12/31/2015	FBE	Project Staff	PCR	8	1	\$10	\$10
1/31/2016	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
1/31/2016	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
1/31/2016	Cliff Marchant	Town of Ogunquit	LID	3	2	\$47	\$94
1/31/2016	FBE	Project Staff	Project Management	1	2.75	\$10	\$27.50
2/29/2016	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170

Date	Source	Title	Activity or Item	Task	Hours	Rate/Hour	Total
2/29/2016	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
2/29/2016	Cliff Marchant	Town of Ogunquit	LID	3	2	\$47	\$94
2/29/2016	FBE	Project Staff	Project Management	1	1.5	\$10	\$15
2/29/2016	FBE	Project Staff	LID	3	0.75	\$10	\$8
3/31/2016	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
3/31/2016	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
3/31/2016	Cliff Marchant	Town of Ogunquit	LID	3	2	\$47	\$94
3/31/2016	FBE	Project Staff	Project Management	1	1.25	\$10	\$12.50
3/31/2016	FBE	Project Staff	LID	3	11.75	\$10	\$117.50
3/31/2016	FBE	Project Staff	Outreach	6	3	\$10	\$30
4/16/2016	Bill Baker	Conservation Commission	Outreach	6	3.5	\$20	\$70
4/16/2016	Judy Baker	Conservation Commission	Outreach	6	3.5	\$20	\$70
4/30/2016	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
4/30/2016	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
4/30/2016	Cliff Marchant	Town of Ogunquit	LID	3	2	\$47	\$94
4/30/2016	Steve Shepard	Town of Ogunquit	LID	3	2	\$47	\$94
4/30/2016	FBE	Project Staff	Project Management	1	4.5	\$10	\$45
4/30/2016	FBE	Project Staff	LID	3	7.75	\$10	\$77.50
4/30/2016	FBE	Project Staff	Residential BMPs	4	5.5	\$10	\$55
4/30/2016	FBE	Project Staff	Outreach	6	7.75	\$10	\$78
5/31/2016	Bill Baker	Conservation Commission	Outreach	6	1	\$20	\$20
5/31/2016	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
5/31/2016	John Quartararo	Town of Ogunquit	LID	1	2	\$47	\$94
5/31/2016	Cliff Marchant	Town of Ogunquit	LID	3	2	\$47	\$94
5/31/2016	Steve Shepard	Town of Ogunquit	LID	3	1	\$10	\$10
5/31/2016	FBE	Project Staff	LID	3	21.5	\$10	\$215
5/31/2016	FBE	Project Staff	Residential BMPs	4	1	\$10	\$10
5/31/2016	FBE	Project Staff	Outreach	6	10.5	\$10	\$105
5/31/2016	FBE	Project Staff	Project Management	1	8.5	\$10	\$85
5/31/2016	FBE	Project Staff	Steering Committee	2	0.75	\$10	\$8
6/30/2016	Tom Fortier	Town of Ogunquit	Steering Committee	2	2	\$85	\$170
6/30/2016	John Quartararo	Town of Ogunquit	Steering Committee	2	2	\$50	\$100

Date	Source	Title	Activity or Item	Task	Hours	Rate/Hour	Total
6/30/2016	FBE	Project Staff	LID	3	1	\$10	\$10
6/30/2016	FBE	Project Staff	Residential BMPs	4	0.75	\$10	\$8
6/30/2016	FBE	Project Staff	Outreach	6	19	\$10	\$190
6/30/2016	FBE	Project Staff	Project Management	1	3	\$10	\$30
6/30/2016	FBE	Project Staff	Steering Committee	2	0.25	\$10	\$3
6/30/2016	FBE	Project Staff	PCR	8	1	\$10	\$10
7/31/2016	Tom Fortier	Town of Ogunquit	Project Management	1	2	\$85	\$170
7/31/2016	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
7/31/2016	Cliff Marchant	Town of Ogunquit	LID BMPs	3	2	\$47	\$94
7/31/2016	FBE	Project Staff	Project Management	1	3.25	\$10	\$33
7/31/2016	FBE	Project Staff	LID BMPs	3	2	\$10	\$20
7/31/2016	FBE	Project Staff	Residential BMPs	4	0.25	\$10	\$3
7/31/2016	FBE	Project Staff	Outreach	6	2.25	\$10	\$23
7/31/2016	FBE	Project Staff	PCR	8	3.5	\$10	\$35
8/31/2016	Mark O'Brien	Town of Ogunquit	Project Management	1	2	\$85	\$170
8/31/2016	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
8/31/2016	Cliff Marchant	Town of Ogunquit	LID BMPs	3	2	\$47	\$94
8/31/2016	FBE	Project Staff	Project Management	1	0.75	\$10	\$8
8/31/2016	FBE	Project Staff	Residential BMPs	4	0.25	\$10	\$3
8/31/2016	FBE	Project Staff	Outreach	6	2.25	\$10	\$23
8/31/2016	FBE	Project Staff	PCR	8	3.75	\$10	\$38
9/30/2016	Mark O'Brien	Town of Ogunquit	Project Management	1	2	\$85	\$170
9/30/2016	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
9/30/2016	Cliff Marchant	Town of Ogunquit	LID BMPs	3	2	\$47	\$94
9/30/2016	William Sawyer	Ogunquit Resident - Time	Residential BMPs	4	2	\$20	\$40
9/30/2016	Madeline Mooney	Ogunquit Resident - Social Host	Outreach	6	2	\$20	\$40
10/31/2016	Mark O'Brien	Town of Ogunquit	Project Management	1	2	\$85	\$170
10/31/2016	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
10/31/2016	DPW	Town of Ogunquit	LID BMPs	3	2	\$47	\$94
11/30/2016	Madeline Mooney	Ogunquit Resident - Host cash match	Outreach	6		\$100	\$100
11/30/2016	Mark O'Brien	Town of Ogunquit	Project Management	1	2	\$85	\$170

Date	Source	Title	Activity or Item	Task	Hours	Rate/Hour	Total
11/30/2016	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
11/30/2016	DPW	Town of Ogunquit	LID BMPs	3	2	\$47	\$94
8/31/2016	Town of Ogunquit	Cash Match	LID BMPs - rain garden	3			\$2,080
11/30/2016	Bill Sawyer	Ogunquit Resident - cash match	Residential BMPs	4			\$677
12/31/2016	Mark O'Brien	Town of Ogunquit	Project Management	1	2	\$85	\$170
12/31/2016	John Quartararo	Town of Ogunquit	Project Management	1	2	\$50	\$100
12/31/2016	Madeline Mooney	Ogunquit Resident - cash match	Residential BMPs	4			\$537
12/31/2016	Town of Ogunquit	Cash Match	LID BMPs - Lower Lot	3			\$104,060
12/31/2016	DPW	Town of Ogunquit	LID BMPs	3	2	\$47	\$94

Task #	Task Name	Match Required	Match To Date	Match Remaining
1	Project Management	\$2,050.00	\$9,376	-\$7,325.50
2	Steering Committee	\$6,780.00	\$2,187	\$4,593.25
3	LID	\$29,050.00	\$114,424	-\$85,374.00
4	Residential BMPs	\$9,750.00	\$2,512	\$7,238.50
5	IDDE	\$6,050.00	\$2,133	\$3,917.50
6	Outreach	\$8,500.00	\$4,398	\$4,102.50
7	WQ	\$10,000.00	\$13,968	-\$3,968.00
8	PCR	\$550.00	\$268	\$282.50
		\$72,730.00	\$149,263.25	-\$76,533.25